

FILE NO	WHEN & WORK PARTY LEADER	LOCATION	ISSUE	PROPOSED WORK	EST COST	DATE DONE
1.	Aug BARBARA	Cragg Vale near Catherine house	Stile off Coppy Nook Lane no waymark We think drain has been done	Waymark Alan to check		
2.	Aug BARBARA	Stake Lane steps off	Filling and steep step Sort drainage	Steps filled, extra step at bottom, water channelled across path		Done
3.	Aug 26 th GINNY	Sandy Gate, Hebden Bridge. Path down to Woodend through galvanised gates	Rough and rocky	Cutting back, widening and stone realignment		Done
4.	Aug 19 th RICH	Brearley, path between A646 & Midgley Road	Review last years work on first part Continue path maintenance to where path exits wood	Cut back, remove stones from the surface, sort drainage where necessary Widen and cut path at top between walls (WM post??)		DONE
5.	Aug 28 TH GINNY	Path From junction of Widdop Rd and Slack to top of wood and along down to Gibson mill	Overgrown and some pools, two sections are very uneven	Cutback side and overhead down to junction grips along horizontal path Two bits will need the path moving Redo drain issue lower down		DONE
6.	Aug/Sept	Jumble Hole	Path before and after ruins of Staups Mill damaged in floods	Widen path and clear rubble and deal with drainage where necessary		DONE

7.	OCT GRAHAM & STELLA	Height gate Higham	Path obstructed by broken wall and wooden pole in grass Poor drainage after buildings	Cut back, clear obstructions, repair gate (+ waymarking while we are there) Cut back and deal with drainage Cut back		
8.	OCT GRAHAM & STELLA	Nr Whams Wood	Stiles poor, surface poor	Extra steps on stile, scrape path		
9.	October	Below Heights Road. Butts at end of Raw Lane	Trailer across, path off route, overgrown	Trailer should have gone, if not, dismantle and remove. Scrape, cut back full slope on correct alignment,		Combine with Raw Lane
10.	October 14 th RICH	Track on Raw lane	Potholed	3 Grips scraping and filling from Butts		
11.	Dec/early Jan	Windle Hill	Review last years drainage work			
12.	Dec/early Jan	Whams Wood	Review	drainage		
13.	Dec/early Jan	After Whams Wood	Barbed wire in grass			
14.	Dec/early Jan	After Environmental hut and before High Birks	Path very muddy			
15.	Dec/early Jan	Field between galvanised gate and gate at Foster clough areas near gates and path across field	Uneven, muddy near gates	Scrape		

16.	Waiting to get permission from old castle farm	Below heights Road. Between Old Castle Farm and Hey Head Farm	Path disintegrating either side of stream (visited before & bodged))	Two short sets of steps needed by fallen tree		
17.	August	path from Kieghley rd, below Pecket Well down to Kitling Bridge	Drop through wall between upper and lower field	Insert 2 steps		DONE
18.	Have another look and see whether we should do anything	Path dropping into top of Broadhead Clough	Wet area and steep narrow path	30 metres of drain above wall, three drainage channels widen path, steps in two sections?		
19.	Wait for Alan to talk to YWT	Path in Broadhead Clough				
20.		TOTAL	Budget is maximum of £500	Current total (actual + estimates)	559.00	